

**Barrington Public Schools  
Capital Reserve - School Improvement  
March 30, 2015  
Status Report**

Completed Projects - August 2015

Planning began in FY14 - RIDE Approved 2012		<u>Actual Cost</u>
Immediate Health & Safety - Phase I		
Package # 1 NA	\$ 110,732	
Package # 2 PH	\$ 152,529	
Package # 3 SO	\$ 36,887	
Package # 4 HM	\$ 340,705	
Package # 8 Elem Fire	\$ 428,810	
Package # 10 Doors/Windows	\$ 138,207	
Package # 11 HS OCR	<u>\$ 130,858</u>	
Total Phase I		<u>\$ 1,338,728</u>

Immediate Health & Safety - Phase I projects includes ADA, Fire Code and Voluntary Compliance with Office of Civil Rights at the High School

Bathroom modifications at Nayatt and Primrose Hill, fire alarm upgrades at Sowams, hand railing and ramps at all the elementary schools and High School

Pending Projects

	<u>Estimated Cost</u>	<u>Status</u>
Parking Lot Project- Primrose Hill	\$ 325,000	Bids Issued 4/2015
HS Roof - Small Gym / Storage Shed	\$ 155,900	Bid Approved 12/2014
Immediate Health & Safety - Phase II	\$ 750,000	Planning FY15 / Const FY16
Projects will included continuation of School Safety/Security upgrades, and bathroom modifications for students at Hampden Meadows and staff at all the elementary schools		
Middle School - New Construction / Renovation	\$ 475,000	
Preparation for State Funding - Stage I-II RIDE, Pre-Design and Schematic Design		
Capital Request FY16 - FY18 - Playgrounds		
Primrose Hill	\$ 100,000	Planning FY14 / Const FY15
Nayatt, Sowams and Hampden Meadows	\$ 150,000	Planning FY15 / Const FY16
Nayatt / Primrose / Hampden Meadows		
Water Main Services	\$ 35,000	
Parking Lot Project - Nayatt	<u>\$ 300,000</u>	Planning FY15 / Const FY16
Total Estimated Cost	<u>\$ 2,290,900</u>	